

Hydrant Flushing Plan

The public works department will operate any of the main valves that should be turned off and turned back on when complete. The fire department will have to set well #3 to manual, open the hydrants in a listed order, and record the time that it takes each hydrant to run clear. Starting on Monday, April 29, the fire department will start at the well on Plant St. and flush hydrants one at a time until clear. They will proceed north towards Avenue A and Avenue B. Once the Avenues are reached, those hydrants will be flushed. The following is a list of streets that our departments will follow until flushing is complete.

After flushing the Avenues, continue with the last hydrant on Plant St. across from Avenue A
Next would be Sterling Parkway and Bridge St.

At the four way at the tunnel, go up Sterling Hill and then on to Arch St.

From Arch St, do both ends of Wausau

Go back to Sterling Hill (Passaic) – flush hydrant at town line – Search's house

Proceed back to lower Passaic – flush hydrant by the guardrail company and by Center St.

Do both ends of Center St.

Continue back on Passaic until you reach Main St.

Back track to Cork Hill and flush all hydrants to town line

Proceed to Kennedy Ave. and flush all hydrants to Main St.

North Clark

Beardslee Hill

Starting at the school, flush hydrants on Main St. to Franklin town line

Ogden Way

Spring St.

Edison Ave.

High St.

Main St. by the old kindergarten building

Continue on Main St. down to Richards St.

Go down Glenbrook

Willow Grove

Wallkill

Richardsville

Richards St.

Continue on Main St. down to Foot Hills South

Flush Bettino hydrants from bottom to top

Cedar Ct.

Willis Dr.

Bulmer Dr.

Continue back on Main St. from Brooks Flat to Sparta town line

Start with Washington and continue up street by street

Madison

Jefferson

Lincoln

Roosevelt

Proceed back to Brooks Flat and flush hydrants down to Plant St.

*The above plan is subject to change if needed